2	PR	COSEST ALECOATHON 20/21														2/05/2024 12:36								
No. Marche Mar		Project Names Pr																						
SSETS August March Marc	No D	Department	Project Manager	Project Names	MID-YEAR	COMMITTED	April month	YTD Actual	April month	Expense (Actual +		YTD Variance		Туре	Main Category	Tender / RFQ				Deviation of PC		•	Comments	
							SYSTEM	SYSTEM		FORMULA	SYSTEM	FORMULA	FORMULA										OFFICERS TO UPDATE	
	ASS	ETS																						
2	1	Assets	0000000.330234	between Ewings Rd and Bank St	0		8,756	0		0	-	()	Upgrade	Roads		80%	Jun-2024	Jun-2024				Consultation with the community under way for feed back on Design with drainage in the road and Design with Drains behind kerb	
	2	Assets	0000000.330205		36,729		0	0		0	-	()	Upgrade	Roads		80%	Jun-2024	Jun-2024			\$ 36,729	Concept Design completed, internal consultation process underway, after which detailed design will be performed	
No. Control	3	Assets	0000000.330233	Habel Road	0		4,169	5,216		5,216	-	(5,216		Upgrade	Roads			Jun-2024					Project deferred pending drainage design works and budget returned to funding body as per the midyear review.	
Value Val	4	Assets	0000000.330208	Terrara Lane Sealing Works	0		0	0		0	-	()	Upgrade	Roads			Jun-2024	Jul-2023				Detailed design underway on track for design completion June 30. Capital works subject to budget bid for 2024/25 financial year	
	5	Assets	0000000.33021	Realignment	0		0	0		0	-	()	Upgrade	Roads			Jun-2024	Jul-2023					
Part Control	6	Assets	0000000.330211	Instersection	0		0	0		0	-	()	Upgrade	Roads			Jun-2024					Project removed - Not funded by Department of Transport via Blackspot Grants stream	
No.	7	Assets	0000000.330246	pavement + seal - 675m south of	110,000		31,727	0	15,000	20,000	55,000	35,000	•	Upgrade	Roads		60%	Jun-2024	Jun-2024			•,	subject to budget bid for 2024/25 financial year	
No.	8	Assets	0000000.330237	K&Ch & asphalt surface 180m south of	77,000		2,198	24,702		24,702	50,702	26,000	•	Upgrade			90%	Jun-2024	Jun-2024				subject to budget bid for 24/25 financial year	
No.	9	Assets	0000000.320079		59,699		0	0		0	30,000	30,000					100%		Jul-2024			\$ 30,000	subject to budget bid for 24/25 financial year	
Company Comp	10	Assets	0000000.330209	Gross Pollutant Trap Blayney Lane	0		0	0		0	-	()		Drainage			Jun-2024	Jun-2024				Works deferred - project to be included in the Strathbogie Shire stormwater strategy (curently out to tender to engage a consutant to undertake the strategy)	
1	11	Assets			0		0	0		0	-	()					Jun-2024	Jun-2024				· · · · · · · · · · · · · · · · · · ·	
10 10 10 10 10 10 10 10	12	Assets	0000000.320092		136,100		0	0		5,000	68,000	63,000	•		Drainage			Jun-2024	Jun-2024			\$ 128,125	subject to budget bid for 24/25 financial year	
10 Accord Accord According to the process of the process o	13	Assets	0000000.320076		0		0	0		0	-	()		Drainage			Jun-2024	Jun-2024				strategy (curently out to tender to engage a consutant to undertake the strategy)	
10 Acute	14	Assets	0000000.320078		0		0	0			-	()		Drainage			Jun-2024	Jun-2024		\$ 100,000		strategy (curently out to tender to engage a consutant to undertake the strategy)	
Note	16			Scoping NAGAWIDIE	100,000		0	-		0	50,000	50,000			-						Ψ 100,000			
Name	17	-		Improvement works	0		0	-		0	-	()		-									
10 10 10 10 10 10 10 10	18		0000000.330239	Drain	450.000		0			0	-)		_									
27 Autors 200000,530005 Bridge days Majer Culverian 281,820 B.161 34,100 76,800 76,800 Disninging 155, Jun 2004 Jun 2004 Section 155, Jun 2004 S							0			10.000	-	(10,000	,				E9/				\$ 50,000		· · · · · · · · · · · · · · · · · · ·	
22 Applies 0,0000031004 Chammers Bridge Study Neigamon Source 24 Applies 0,0000031004 Chammers Bridge Study Neigamon Source 25 Applies 0,00000320007 Fig. 200000320007 Fig. 200000320007 Fig. 200000320007 Fig. 200000320007 Fig. 200000320007 Fig. 2000003200007 Fig. 2000003200007 Fig. 200000320007 Fig. 2000003200007 Fig. 20000032000007 Fig. 2000003200007 Fig. 20000032000007 Fig. 2000003200007 Fig. 2000003200007 Fig. 2000003200007 Fig. 2000003200007 Fig. 2000003200007 Fig. 2000003200007 Fig. 20000003200007 Fig. 2000003200007 Fig. 2000003200007 Fig. 20000032000007 Fig. 2000003200007 Fig. 2000003200007 Fig. 2000003200007 Fig. 2000003200007 Fig. 2000003200007 Fig. 2000003200007 Fig. 20000003200007 Fig. 2000003200007 Fig. 2000003200007 Fig. 20000032000000000000000000000000000000							8 181		40 000		150 000										\$ 200,000		Detailed design underway on track for design completion June 30. Capital works	
Display Disp				· ·			0,101	-			-												Detailed design underway on track for design completion June 30. Capital works	
Progression Works Progression Works Progression Works Progression Works Progression Progressio	24			LONGWOOD	,		0	0	-7										lup 2024				subject to budget bid for 24/25 financial year Detailed design underway on track for design completion June 30. Capital works	
Assets Common Assets Common Common Assets Common C				Improvement Works			0			0	-								Juli-2024				subject to budget bid for 24/25 financial year Works deferred - project to be included in the Strathbogie Shire stormwater	
Second S		Assets		Improvemente	0		0			0	-)		Drainage								strategy (curently out to tender to engage a consutant to undertake the strategy)	
Assets	26	Assets	0000000.320091	Ewings Rd & Mitchell St (east side of	0		0	0		0	-	()		Drainage			Jun-2024	Jun-2024				strategy (curently out to tender to engage a consutant to undertake the strategy)	
Assets 0000003,30007 For Involves engine 300,000 0 0 0 0 0 0 0 0	29	Assets	0000000.320101	Survey & Design of Drainage	0		0	0		0	-	()		Drainage		10%	Jun-2024	Jun-25				Works deferred - project to be included in the Strathbogie Shire stormwater strategy (curently out to tender to engage a consutant to undertake the strategy)	
Assets 000000.330242 Footpath Program	30	Assets	0000000.310046	CFSF - Twoomies Bridge	300,000		0	0		0	-	()						Jun-2024		\$ 300,000		·	
Assets 0000000,330242 pavement + seal - 480m	31	Assets	0000000.320027		0		0	0		0	-	(_		Jun-2024			¢ 40.000	I	
33 Assets 0000000,33011 CFSF - Kepairs to Dissidate bridge 300,000 2,408 7,357 3,983 10,940 5,508 (5,432)	32	Assets	0000000.330242		65,000		0	0		0	-	()	Upgrade	Roads		10%		Jun-2024		\$ 200,000	φ 16,000		
Assets Assets O000000330308 Flarry Creek Road Sinkhole 125,000 20,907 511 511 -									3,583		5,508										φ ∠υυ,υυυ		construction scheduled for completion in 24/25 FY	
Assets 0000000.320119 Sevens Creek Bridge DDA Exit Ramp 85,000 0 0 0 0 92,000 92,000	-			·			20,907			511	-						10%		Jun-2024					
Assets 000000.320119 2024 5 464,100 0 0 0 92,000 92,000 6 10 92,000 92,000 6 10 92,000 92,000 6 10 92,000 92,000 6 10 92,000 92,000 6 10 92,000 92,000 6 10 92,000					-		0			0			 						Descri		\$ 314,000		Contract awarded at April Council Meeting, Letter of Acceptance and Contracts to	
Town entry signs have been designed using new branding and service ser			0000000.320119		464,100		0	0		0	92,000	92,000	'					Jun-2024	Dec-24		,,,,,		be issued with works scheduled to comence May 24.	
Town Entry Signs Comms Comms		_	0000000 200027		40.000			^						I Ingrad-	Community		250/	lun 2004					Town entry signs have been designed using new branding and to be rolled out.	
Euroa Branding Project - Prich My Project Committee to complete the project.			0000000 200088				0	-		0	-		1	opgrade		-							Tender awarded. Successful consultant will work with the Euroa Branding	
				Euroa Branding Project -Pitch My Proje	50,000		0	U		0	-						30 /0	Juli-2024					Committee to complete the project.	
39 Enviro / Waste 0000000 350096 Nagambie Transfer Station new waste 15 428 0 0 Completed				Nagambie Transfer Station new waste	15,428		0	0	15,428	15,428	15,428	(100%		Feb-2024				Completed	
40 Enviro / Waste 0000000.300070 Violet Town Land Fill 1,011,760 203,069 1,112,176 1,011,760 (100,416) Service				บลง Violet Town Land Fill			203,069					(100,416			Community			Apr-2024					Works completed - pending EPA final inspection and sign off	

	Period endi April																					
No	Department	Project Manager	Project Names	TOTAL MID-YEAR BUDGET	COMMITTED	Outstanding at	YTD Actual	Accruals at April month end	Expense	YTD Mid- ear Budget	YTD Variance	Project Progress	Туре	Main Category	Proposed Tender / RFQ Month	% Project Completed	Original PC Date	Proposed PC Date	Reason for Deviation of PC Date	Carry Forward	Surplus Funds	Comments
41	Enviro / Waste	0000000.350101	Avenel Transfer Station new waste bay	160,000		0	250,000		250,000	160,000	(90,000)			Community Service		100%		May-2024				Completed
42	Enviro / Waste	0000000.350079	Solar Battery - Euroa Depot	82,000		0	86,630		86,630	82,000	(4,630)					100%		Jan-2024				Completed
43	Enviro/waste	0000000.350095	Transfer Station resale shop	112,500		5,150	4,852	50,000	54,852	56,852	2,000			Community Service		50%	Jun-2024	Apr-2024				Works awarded. Tentative start date 11 December 2023. Shed delivered and floor slab cast.
IT																						
44	ΙΤ	0000000.350103	Euroa Shire office regulatory access ug	25,000		0	0		0	-	0		Upgrade	Buildings				Jun-2024	Inclement Weather			To be commenced.
45	ΙΤ		Information Technology	487,000		8,792	149,232		149,232	311,788	162,556	•						Jul-2024	Wedner			Works in progress.
46	IT	0000000.370005	Digital Transformation Project	0		2,605	0		0	-	0							Jul-2024				Contribution for CODI regional collaboration project. Not as yet required to be paid to Mansfield as Mansfield have received the two lots of grant funding. Carry
OP	ERATIO	ONS																				part to manufactura de manufactura never received the two lots of grant furnaling. Our y
49	Operation	0000000.320102	Irwin Street VT minor box culvert replacement	0		0	0		0	-	0			Drainage				Jun-2024				No Funding. Project not progressing.
50	Operation	0000000.360001	Plant and Equipment	1,416,728		0	308,081	300,000	608,081	800,815	192,734							Jun-2024			\$ 400,000	Further investigation required to investigate future leaseing options.
51	Operation	0000000.330309	Major patching	607,068		453	0		0	-	0							Jun-2024				Contract documents currently being prepared - works to commence May 2024 with an anticpated compeltion date of July 2024
52	Operation	0000000.330212	E Road - Euroa Service Centre Roundabout - Upgrade Landscaping	26,000		0	0		0	-	0							Jun-2024				Plants ordered - works to commence May
53	Operation	0000000 350037	E Building - 'Euroa Tennis Club - Remove existing cyprus tree & replace	1,296		0	0		0	-	0							Jun-2024				Project completed
54	Operations	0000000 330013	Zero Class Roads (same as below?)	0		0	0		0		0		Upgrade	Roads	Aug-23	100%	Dec-2023	Dec-2023				2023/24 Zero Class Roads program completed for the roads as detailed
55	Operations	0000000 220270	Zero Class:Downs Rd CH 2430-4080	0		57,000	0		0		0			Roads	Aug-23	100%	Dec-2023	Dec-2023				Completed
56	Operations	0000000 220290	Zero Class:Angle Rd CH 5025-7590	0		89,818	0		0		0			Roads	Aug-23	100%	Dec-2023	Dec-2023				Completed
57	Operations	0000000 220204	Zero Class:Oshea La CH 310-1710	0		53,455	0		0		0			Roads	Aug-23	100%	Dec-2023	Dec-2023				Completed
58	Operations	0000000.330282	Zero Class:Symes La CH 0-2040	0		29,055	0		0	-	0			Roads	Aug-23	100%	Dec-2023	Dec-2023				Completed
59	Operations	0000000.330283	Zero Class:Kellys La CH 5330-6000	0		20,405	0		0	-	0			Roads	Aug-23	100%	Dec-2023	Dec-2023				Completed
60	Operations	0000000 330005	Resheet Program	730,568		0	0		0	-	0		Upgrade	Roads		100%	Dec-2023	Dec-2023				2023/24 Gravel resheet program completed for roads/road sections as detailed
61	Operations		Resheet-Riggs Creek Rd CH 0-3850			0	20,281		20,281	-	(20,281)					100%	Jun-2024	Feb-2024				Completed
62	Operations	0000000 220200	Resheet-Murray ST (V'town) Ch 310-45	5		2,636	0		0	-	0					100%	Jun-2024	Feb-2024				Completed
63	Operations	0000000 220201	Resheet-Donovans RD Ch 0-2270			0	57,320		57,320	-	(57,320)					100%	Jun-2024	Feb-2024				Completed
64	Operations	0000000.330292	Resheet-Fergusons LN Ch 2390-3170			0	17,260		17,260	-	(17,260)					100%	Jun-2024	Feb-2024				Completed
65	Operations	0000000 220204	Resheet-Martins RD Ch 0-2260			0	52,335		52,335	-	(52,335)					100%	Jun-2024	Feb-2024				Completed
66	Operations	0000000.330295	Resheet-Newtons LN Ch 0-270			0	5,360		5,360	-	(5,360)					100%	Jun-2024	Feb-2024				Completed
67	Operations	0000000.330296	Resheet-Primrose ST Ch 929-1310			0	6,556		6,556	-	(6,556)					100%	Jun-2024	Feb-2024				Completed
68	Operations	0000000.330297	Resheet-Walkers RD (S'bogie) Ch 805-	1840		0	25,725		25,725	-	(25,725)					100%	Jun-2024	Feb-2024				Completed
69	Operations	0000000.330298	Resheet-Weibye TK Ch 2990-5485			0	92,373		92,373	-	(92,373)					100%	Jun-2024	Feb-2024				Completed
70	Operations	0000000.330299	Resheet-Wicket Hill RD Ch 4070-7040			54,000	0		0	-	0					100%	Jun-2024	Feb-2024				Completed
71	Operations	0000000.330300	Resheet-Grimwade RD Ch 13408-1563	8		0	77,168		77,168	-	(77,168)					100%	Jun-2024	Feb-2024				Completed
72	Operations	0000000.330301	Resheet-Riggs Creek RD Ch 3850-679	5		0	54,629		54,629	-	(54,629)					100%	Jun-2024	Feb-2024				Completed
73	Operations	0000000.330302	Resheet-Geodetic RD Ch 0-3020			0	60,886		60,886	-	(60,886)					100%	Jun-2024	Feb-2024				Completed
74	Operations	0000000.330303	Resheet-Mackrells RD Ch 2120-4415			0	57,189		57,189	-	(57,189)					100%	Jun-2024	Feb-2024				Completed
75	Operations	0000000.330288	Upgrade Urban Gravel Roads	200,000		0	0		0	-	0		Upgrade	Roads		0%	Jun-2024	Jun-2024				Bakehouse Lane(Euroa), will be completed in May 2024
76	Operations	0000000.310043	Kirwans Bridge Reserve	59,517		43,841	68,684		68,684	59,517	(9,167)		Upgrade	Roads		10%	Jun-2024	Jun-2024				Funding is for the removal of all loose timbers falling into river from Kiwains Bridge. Operation to undertake works.
77	Operations		Euroa Tennis Club remove cypress tree	0		0	0		0	-	0		New	Community Service	Jul-23	100%	Aug-2023					Completed
79	Operations		Nagambie Splash Park	0		60,008	8,058		8,058	-	(8,058)			Community Service		100%	Dec-2022	Jun-2024				Completed
PR	OJECT	S																				No hudget allocated against this ladger, no further action required
80	Projects		Unallocated - Infrastructure Fund	0		0	0		0	-	0			Communit				Jul-2024				No budget allocated agaist this ledger, no further action required
81	Projects	0000000.330091	Project Management	90,210		0	0	30,000	30,000	-	(30,000)			Community Service			Jan-2024	Jun-2024				Project Management support to progress projects idetified in the 2023/24 program procured and in place Completed
83	Projects		Arts and Sculpture pick My Project	10,909		0	11,701	0	11,701	10,909	(792)	•	New	Community Service	Jul-23	100%		Feb-2024				Completed
84	Projects		Sporting Fields & Courts DROUGHT (Insufficent funds to	33,600	57,080	0	57,080	0	57,080	33,600	(23,480)		Upgrade	Community Service	Aug-23	100%		Aug-2023				Project Estimate \$800,000 - Project deferred and budget reallocated
85	Projects	0000000.300059	deliver project)	0		0	0		0	-	0		New	Community Service				Feb-2024				r rojost Estimate 4000,000 - i rojest deletred and budget realiocated

	Period endir April																					
No	Department	Project Manager	Project Names	TOTAL MID-YEAR BUDGET	COMMITTED	PO Outstanding at April month end	YTD Actual	Accruals at April month end	Total YTD Expense (Actual + Accruel)	YTD Mid- year Budget	YTD Variance	Project Progress	Туре	Main Category	Proposed Tender / RFQ Month	% Project Completed	Original PC Date	Proposed PC Date	Reason for Deviation of PC Date	Carry Forward	Surplus Funds	Comments
86	Projects	0000000.300061	Streetscapes	597,570	587,883	206,781	394,533		394,533	492,696	98,163	•	Upgrade	Community Service	Jul-23	85%	Jun-2024		Stakeholder Delays (External)			Euroa - Stage 2 Completed, Longwood - Stage 2 Completed, Avenel - Signage contract awarded, Strathbogie Township Staeg 1 Construction contract awarded. Violet Town - Design revision as per latest comments from Department of Transport & Planning (DTP) in progress Nagambie - Detail design works in progress. Toilet facilities in centre median of High st to be committed by June 24 (tender closed evaluation ongoing)
87	Projects	0000000.300071	Nagambie Rec Reserve lighting	326,612	372,990	0	372,990		372,990	326,612	(46,378)		Upgrade	Community Service	Jul-23	100%	Jul-2023	Jun-2024	Stakeholder Delays (External)			Completed
88	Projects	0000000.300074	Swimming Pool works LRCIP	206,163	10,695	9,615	1,246		1,246	66,079	64,833	•	Renewal	Community Service		55%	Jun-2024	Mar-2024				Budget to be allocated over remainder of finacial year for priorty repairs identified through Pool Audit
89	Projects		Nagambie Locksley Rd bridge	1,888,910	1,753,200	1,520,699	250,537	500,000	750,537	796,611	46,074		Expansion	Roads	Nov-23	20%	Jun-2024	Jun-2024	Stakeholder Delays (External)		\$200,000	Works commenced and progressing
90	Projects	0000000.310045	TCG Land use agreement fees	300,000		14,402	0		0	-	0							Jul-2024			\$300,000	
91	Projects	0000000.320045	Footpaths -missing links	58,500	42,678	26,551	23,734	0	23,734	58,500	34,766	•	New	Footpaths	Aug-23	100%		Jun-2024				Completed. Remaining \$16K to be allocated to White St footpath
92	Projects	0000000.320046	Walking Tracks	12,600	0	0	0	3,000	3,000	12,600	9,600	•	Upgrade	Footpaths	Aug-23	100%		May-2024				Works completed.
93	Projects	0000000.320081	Campbell Street to Arboretum north side (1.5m gravel)	80,000	77,844	42,232	35,612	14,000	49,612	18,874	(30,738)	•	New	Footpaths	Sep-23	65%	Mar-2024	Oct-2023	Stakeholder Delays (Council)		\$ 2,000	Design commenced, awaiting initial concept desing mid March
94	Projects	0000000.330042	Reseal Program	1,296,992	1,296,991	170,730	1,126,261	120,000	1,246,261	1,296,992	50,731		Upgrade	Roads	Aug-23	70%	Mar-2024	Jun-2024			\$ 45,000	All works Completed, finalising payments
95	Projects	0000000.330080		658,008	791,360	121,629	669,732		669,732	658,008	(11,724)		Upgrade	Roads	Sep-23	70%	Mar-2024	Mar-2024				All works Completed, finalising payments and variations
96	Projects	0000000.330214	Rehabilitation Program	1,682,927	1,666,131	1,513,228	153,602	218,000	371,602	901,793	530,191	•	Upgrade	Roads	Jul-23	25%	Dec-2022	Jun-2024	Inclement			Work Commencedand to be completed by June 24 subject toTree permits being
97	Projects	0000000.350051	Seal Weir Road/Lake Road Kirwans Bri	125,861	1,000,100	(9,082)	39,662	16,000	55,662	79,662	24,000		Renewal	Community	Jul-23	60%		Jun-2024	Weather -			issued. Ongoing. Water heater installed / repaired.
98	Projects	0000000 350064	Euroa Caravan Park 2/3 of revenue	392,747	257,729	109,400	183,379	75,000	258,379	258,379	0		Renewal	Service Community	Jul-23	75%		Jun-2024				Works in progress for completion prior to opening of pools, all works to be
	·		Swimming Pool works					7 0,000						Service						\$ 170,000		completed where identified in an Audit undertaken by Lacus Consulting Pty Ltd in Consultants provided 7 options for ELT consideration, 3 options will be detailed
99	Projects	0000000.350102	Civic Centre - New Building (Options ar	170,000	167,222	167,050	172		172	68,102	67,931	•	New	Buildings	Oct-23	20%	May-2024	May-2024				further, Consultant are also working on proposed floor plans.
100	Projects	0000000.350006	Euroa Civic Centre: Roof cladding Stag	148,064		(120)	120		120	120	0							May-2024				
101	Projects	0000000.350038	Euroa Civic Centre roof cladding/toilets/	0	817	153,984	817	0	817	-	(817)		Renewal	Buildings	Nov-23	30%						Contract Awarded- final design approved 3/4/24. Builder to advise revised price and removal date of Asbestos by close of bussiness next week.
102	Projects	0000000.350105	Strathbogie Memorial Hall Stage Upgra	50,000		19,750	17,206	42,000	59,206	50,000	(9,206)	•	Upgrade	Buildings	Sep-23	70%		Jun-2024				Ongoing
103	Projects	0000000.350100	Artbox Creative Victoria funding	13,657	12,510	0	12,510	0	12,510	12,510	0		New	Community Service	Jul-23	100%		Apr-2024				Completed
104	Projects	0000000.350106	Shade Sail: Graytown Community Centi	15,000		136	13,750		13,750	15,000	1,250		New	Community Service	Sep-23	100%		Dec-2023				Completed
105	Projects	0000000.350107	Longwood Football and Netball Club. Shelters and seating-Pitch My Project	35,000		0	33,552		33,552	33,552	0		New	Community Service	Aug-23	100%		Mar-2024				Completed
106	Projects	0000000.350108	Euroa Memorial Oval septic tank decom	20,000		0	0		0	-	0		Renewal	Community Service	Sep-23	20%	Jun-2024	Dec-2023				procurement in progress
107	Projects	0000000.350046	Foreshore Walk	843,553	1,742,322	883,912	858,410		858,410	843,553	(14,857)		New	Footpaths	Jul-23	100%		Jun-2024				Completed
108	Projects	0000000.300031	Play & Recreation spaces - various	225,665	30,046	108,645	138,691	0	138,691	30,047	(108,644)		Upgrade	Community Service	Feb-24	30%	Jun-2024	Aug-2023	Delays (External)	\$ 120,000		Bicentenial reserve (Euroa) and designs recieved and construction to be completed in June 24, Creightons Creek reserve design received and construction scheduled to be completed by May 24. Broader Community consultation has been completed, four weeks consultation
109	Projects	0000000.300083	Sevens Creek Masterplan	9,807	9,807	2,000	7,807	0	7,807	7,807	0	•		Community Service	Oct-23	35%	Apr-2024	Jul-2024	Stakeholder Delays (External)			with key user groups underway. The approved master plan will be presented to Council as a part of the Play and Open Space Strategy, along with the concept design for the Euroa Naturte Play Space. Planned to be presented at the June Council Meeting.
110	Projects	0000000 200084	Open Space Strategy	43,903	38,865	24,955	13,910	4,600	18,510	3,950	(14,560)		New	Community Service	Oct-23	60%	Jul-2023	Jun-2024	Stakeholder Delays (External)		I	Community consultation completed, Draft received and being reviewed internally. To be presented to Council in June 2024
111	Projects	0000000.320106		281,629	281,629	155,648	125,980		125,980	203,805	77,825	•	New	Community Service	Aug-23	65%	Nov-2023	Jun-2024	Stakeholder Delays (External)			Stage 1 design report completed, stage 2 works incorporating final bussiness case and design and costings in progress. Fesability Study to be completed by end of June 2024. Project will require external funding to complete
112	Projects	0000000 250000	Balmattum Hill Mountain Bike feasibility	500,077	3,596	0	3,596	0	3,596	-	(3,596)		New	Buildings	Oct-23	10%		Jun-2024		\$ 500,000		Tenders closed, report prepared for May 2024 Council meeting
113	Projects	0000000.330307	Saleyards relocate truck wash DROUG	140,000	519	133,916	520		520	_	(520)		 	Roads	, 20	15%		Jun-2024		 		Contract awarded, aswitting execution
114	Projects	0000000.330310	Nagambie Locksley Road intersection	100,000	5.5	0	8,975	90,000	98,975	_	(98,975)			Roads				Jun-2024	 			Works almost completed
115	Projects	0000000.330310	School Crossing - Nagambie E Footpath - Clifton St - Footpath link	35,000	34,770	34,770	0,973	20,000	00,010	35,000	35,000	•		Footpaths		100%	Apr-2024	Jun-2024				Completed
116	Projects		between Lewis St and Hemley St Kirkland/Brock Intersection pedestrian	20,000	34,770	15,800	0		0	20,000	20,000	•		Roads		25%	May-2024	May-2024				Project funds to be reallocated to White Street footpath.
117			island	150,000		94,577	0	70,000	70,000	150,000	80,000	•		Buildings			_	Jun-2024				Preoject currently underway.
117	Projects	0000000 200000	Refurbish Nagambie Library	200,000	9,904	358,044	0	70,000	70,000	130,000	50,000	_	+	Community		25%	May-2024	May-2024	}	-		Contract Awarded
-	Projects		Streetscapes - Strathbogie		9,904	336,044		U	405	200.000	400 50-			Service Community					-			Detail design works in progress. Currently the Functional Layout plans with DTP
119	Projects	0000000.300090	Streetscapes - Nagambie	586,000	20.121	0	495		495	200,000	199,505	•		Service		30%	lu occi	Jun-2024				for review. Funding will be committed by June 24 Project awarded
120	Projects	0000000.320107	FLTSP Projects - Lewis Street Euroa Kennady Street Euroa Footpath - 2	60,000	39,438	39,438	2,773	0	2,773	2,773	0	•		Footpaths		20%	Jun-2024	Apr-2024				Completed
121	Projects	0000000.320108	sections Burns Ave outfall to Atkins St - Stage 1-	41,000	51,190	0	51,190	0	51,190	41,000	(10,190)	•				100%						Completed
122	Projects		3 Drainage extension E - Burns Ave outfall to Atkins St -	115,000	115,000	115,000	0		0	115,000	115,000	•		Drainage		100%	Mar-2024	Mar-2024				Completed
123	Projects	0000000.320094	Stage 1 Drainage extension	131,955	131,955	131,955	318,742	0	318,742	131,955	(186,787)			Drainage		100%	Mar-2024	Mar-2024				Suppose

OFFICIAL

	Period endi <mark> April</mark>																I					
No	Department	Project Manager	Project Names	TOTAL MID-YEAR BUDGET	COMMITTED	PO Outstanding at April month end	YTD Actual	Accruals at April month end	Total YTD Expense (Actual + Accruel)	YTD Mid- year Budget	YTD Variance	Project Progress	Туре	Main Category	Proposed Tender / RFQ Month	% Project Completed	Original PC Date	Proposed PC Date	Reason for Deviation of PC Date	Carry Forward	Surplus Funds	Comments
124	Projects	0000000.300093	CFSF - Replacement of infrastructure at Nagambie Foreshore	660,000		0	0		0	-	0									\$ 660,000		Commencement of works schedule pre christmas and completion scheduled for Easter 25
125	Projects	0000000 200007	Longwood Nature Play Space-Pitch My	50,000	40,600	0	40,600	0	40,600	40,600	0		New	Community Service	Sep-23	100%	Apr-2024	Jun-2024	Stakeholder Delays (External)			Completed
126	Projedts	0000000.330095	Longwood Ruffy @ Tarcombe	44,913		97	90,491	0	90,491	44,913	(45,578)	•	Upgrade	Roads		100%		Jun-2024				Completed
127	Projedts	0000000.320080	Cowslip from Railway to High St gravel path	30,050		0	42,450	0	42,450	30,050	(12,400)	•	Upgrade	Footpaths		100%		Aug-2023				Completed
128	Projetcs		E - Burns Ave outfall to Atkins St - Stage 3 Drainage extension	67,708	67,708	67,708	0	0	0	67,708	67,708	•				100%	Mar-2024	Apr-2024	Stakeholder Delays (External)			Completed
129	TE	0000000.330306	Betterment Fund projects	343,000		0	0		0	-	0											Further detail was required by DRFA, detail has been forwarded, awaiting response from DRFA
130									0	1	0											
01	HER																					
131	Planning	0000000.350104	Prepare Developer Contribution Schem	1					0	-	0											
132									0	-	0											
	TOTAL				9,704,178	6,942,084	7,689,510	1,681,611	9,391,121	10,200,130	809,009								TOTAL	\$ 2,614,000	\$ 1,283,315	
					I				I			I										

	Reconcilia	tion	This sheet			GL	
	Check with	GL Actuals	#REF!			\$ 7,697,929.85	
	Check with	adopted budge	\$16,310,242			\$ 20,615,706.00	
	Check with	adopted budge	\$16,310,242			\$ 20,615,706.00	
	Check with	commitments	\$ 6,942,084			\$ 6,629,256.71	
						\$ (20,615,706.00)	